

G-268007; Marquette Greenway Trail - Town of Porter



4/1/2026

Line	Activity Name	Duration	Start	Finish	Quantity	Calendar	2026										
							Mar	Apr	May	Jun	Jul	Aug	Sep				
	Marquette Greenway Trail Mnoke Prairie Connection																
1	Construction Engineering	9d	Mon 05/04/26	Thu 05/14/26		Milestone Standard 5 day week, Holidays											
2	Tree removal/ Grubbing	2d	Thu 03/19/26	Fri 03/20/26		Milestone Standard 5 day week, Holidays											
3	Erosion Control	2d	Thu 03/12/26	Fri 03/13/26		Milestone Standard 5 day week, Holidays											
4	Lightweight Fill		Wed 04/01/26	Wed 04/01/26		Milestone Standard 5 day week, Holidays											
5	Storm Sewer	3d	Mon 05/04/26	Wed 05/06/26		Milestone Standard 5 day week, Holidays											
6	Common Excavation	6d	Thu 05/07/26	Thu 05/14/26		Milestone Standard 5 day week, Holidays											
7	Subgrade Treatment Type II	6d	Thu 05/07/26	Thu 05/14/26		Milestone Standard 5 day week, Holidays											
8	Geotextiles, Type 2A	6d	Thu 05/07/26	Thu 05/14/26		Milestone Standard 5 day week, Holidays											
9	Compacted Agg Base, #53	6d	Thu 05/07/26	Thu 05/14/26		Milestone Standard 5 day week, Holidays											
10	HMA Intermediate	2d	Fri 05/15/26	Mon 05/18/26		Milestone Standard 5 day week, Holidays											
11	HMA Surface	2d	Tue 05/19/26	Wed 05/20/26		Milestone Standard 5 day week, Holidays											
12	Boardwalk Removal	1d	Tue 05/26/26	Tue 05/26/26		Milestone Standard 5 day week, Holidays											
13	Precast Concrete Boardwalk/Piles	25d	Mon 06/01/26	Fri 07/03/26		Milestone Standard 5 day week, Holidays											
14	Modular Block Retaining Wall	15d	Mon 06/22/26	Fri 07/10/26		Milestone Standard 5 day week, Holidays											
15	Timber Ped Railing, Retaining Wall	3d	Mon 07/13/26	Wed 07/15/26		Milestone Standard 5 day week, Holidays											
16	Complete all Concrete	3d	Mon 07/06/26	Wed 07/08/26		Milestone Standard 5 day week, Holidays											
	Phase II																
17	Common Excavation	3d	Mon 07/13/26	Wed 07/15/26		Milestone Standard 5 day week, Holidays											
18	Subgrade Treatment, Type II	2d	Tue 07/14/26	Wed 07/15/26		Milestone Standard 5 day week, Holidays											
19	Geotextiles, Type 2A	2d	Tue 07/14/26	Wed 07/15/26		Milestone Standard 5 day week, Holidays											
20	Compacted Agg Base, #53	2d	Tue 07/14/26	Wed 07/15/26		Milestone Standard 5 day week, Holidays											
21	HMA Intermediate	1d	Thu 07/16/26	Thu 07/16/26		Milestone Standard 5 day week, Holidays											
22	Rip Rap, Cobblestone	3d	Fri 07/17/26	Tue 07/21/26		Milestone Standard 5 day week, Holidays											
23	HMA Surface	1d	Wed 07/22/26	Wed 07/22/26		Milestone Standard 5 day week, Holidays											
24	Trench Drains	2d	Thu 07/23/26	Fri 07/24/26		Milestone Standard 5 day week, Holidays											
25	Site Restoration	5d	Mon 07/27/26	Fri 07/31/26		Milestone Standard 5 day week, Holidays											
26	Split Rail Fencing	3d	Mon 08/03/26	Wed 08/05/26		Milestone Standard 5 day week, Holidays											
27	Seeding/ Blanket	2d	Mon 08/10/26	Tue 08/11/26		Milestone Standard 5 day week, Holidays											

Milestone Appearances

◇ Diamond